

ID	Project Name	Project Start	Project Finish	Duration	Half 1, 2016	Half 2, 2016	Half 1, 2017	Half 2, 2017	Half 1, 2018	Half 2, 2018	Half 1, 2019	Half 2, 2019	Half 1, 2020	Half 2, 2020	Half 1, 2021	Half 2, 2021	Half 1, 2022	Half 2, 2022
					J F M A M J	J A S O N D	J F M A M J	J A S O N D	J F M A M J	J A S O N D	J F M A M J	J A S O N D	J F M A M J	J A S O N D	J F M A M J	J A S O N D	J F M A M J	J A S O N D
1	<b>Killeen High School Renovations &amp; Modernization - Design &amp; Construction Schedule</b>	<b>Tue 7/10/18</b>	<b>Sat 12/31/22</b>	<b>1170 days</b>														
2	<b>KISD Items</b>	<b>Tue 7/10/18</b>	<b>Tue 1/8/19</b>	<b>131 days</b>														
3	Board Approval of Arch., Geotech., Mat'l Test & MOP	Tue 7/10/18	Tue 7/10/18	0 days	Board Approval of Arch., Geotech., Mat'l Test & MOP  7/10													
4	Board Approval of Arch., Geotech. & Mat'l Test Contracts	Tue 7/10/18	Tue 7/10/18	0 days	Board Approval of Arch., Geotech. & Mat'l Test Contracts  7/10													
5	Architect Kick Off Meeting	Wed 7/11/18	Wed 7/11/18	0 days	Architect Kick Off Meeting  7/11													
6	<b>Schematic Design</b>	<b>Wed 7/11/18</b>	<b>Tue 3/5/19</b>	<b>170 days</b>														
7	Schematic Design Production	Thu 7/12/18	Fri 2/22/19	162 days	Schematic Design Production													
8	Board Approval of Construction Manager At Risk	Tue 9/11/18	Tue 9/11/18	0 days	Board Approval of Construction Manager At Risk  9/11													
9	Board Schematic Design Update	Tue 9/18/18	Tue 9/18/18	0 days	Board Schematic Design Update  9/18													
10	Board Workshop Approval - Schematic Design	Tue 2/26/19	Tue 2/26/19	0 days	Board Workshop Approval - Schematic Design  2/26													
11	Board Approval - Schematic Design	Tue 3/5/19	Tue 3/5/19	0 days	Board Approval - Schematic Design  3/5													
12	<b>Design Development</b>	<b>Wed 3/6/19</b>	<b>Mon 6/3/19</b>	<b>64 days</b>														
13	DD Production	Wed 3/6/19	Mon 6/3/19	64 days	DD Production													
14	<b>Construction Documents - Guaranteed Maximum Price 1 (GMP)</b>	<b>Mon 6/3/19</b>	<b>Mon 9/30/19</b>	<b>86 days</b>														
15	CD Production	Mon 6/3/19	Mon 9/30/19	86 days	CD Production													
16	Issue Site Construction Documents	Mon 9/30/19	Mon 9/30/19	0 days	Issue Site Construction Documents  9/30													
17	<b>City Review &amp; Permitting - GMP1</b>	<b>Fri 8/16/19</b>	<b>Fri 2/14/20</b>	<b>131 days</b>														
18	City Plan Review - GMP1	Fri 8/16/19	Fri 2/14/20	131 days	City Plan Review - GMP1													
19	GMP1 Permit Issuance	Fri 2/14/20	Fri 2/14/20	0 days	GMP1 Permit Issuance  2/14													
20	<b>Establish Guaranteed Maximum Price (GMP) - GMP1</b>	<b>Tue 10/1/19</b>	<b>Tue 3/3/20</b>	<b>111 days</b>														
21	Proposal Period	Tue 10/1/19	Tue 11/26/19	41 days	Proposal Period													
22	Pre-Proposal Meeting	Thu 10/10/19	Thu 10/10/19	0 days	Pre-Proposal Meeting  10/10													
23	Receive Proposals	Tue 11/26/19	Tue 11/26/19	0 days	Receive Proposals  11/26													
24	GMP Contract Preparation	Wed 11/27/19	Mon 2/10/20	54 days	GMP Contract Preparation													
25	Board Approval - GMP1	Tue 3/3/20	Tue 3/3/20	0 days	Board Approval - GMP1  3/3													
26	<b>Construction Documents - Guaranteed Maximum Price 2 (GMP)</b>	<b>Mon 5/4/20</b>	<b>Mon 9/7/20</b>	<b>91 days</b>														
27	CD Production	Mon 5/4/20	Mon 9/7/20	91 days	CD Production													
28	Issue Building Construction Documents	Mon 9/7/20	Mon 9/7/20	0 days	Issue Building Construction Documents  9/7													
29	<b>City Review &amp; Permitting - GMP2</b>	<b>Mon 9/7/20</b>	<b>Mon 3/8/21</b>	<b>131 days</b>														
30	City Plan Review - GMP2	Mon 9/7/20	Mon 3/8/21	131 days	City Plan Review - GMP2													
31	GMP2 Permit Issuance	Mon 3/8/21	Mon 3/8/21	0 days	GMP2 Permit Issuance  3/8													
32	<b>Establish Guaranteed Maximum Price (GMP) - GMP2</b>	<b>Mon 9/7/20</b>	<b>Tue 3/2/21</b>	<b>126 days</b>														
33	Proposal Period	Mon 9/7/20	Fri 11/6/20	45 days	Proposal Period													
34	Pre-Proposal Meeting	Thu 9/17/20	Thu 9/17/20	0 days	Pre-Proposal Meeting  9/17													
35	Receive Proposals	Fri 11/6/20	Fri 11/6/20	0 days	Receive Proposals  11/6													
36	GMP Contract Preparation	Mon 11/9/20	Mon 11/23/20	11 days	GMP Contract Preparation													
37	Board Approval - GMP2	Tue 3/2/21	Tue 3/2/21	0 days	Board Approval - GMP2  3/2													
38	<b>Construction</b>	<b>Mon 6/1/20</b>	<b>Sat 12/31/22</b>	<b>676 days</b>														
39	Construction - GMP1	Mon 6/1/20	Fri 12/17/21	405 days	Construction - GMP1													
40	Construction - GMP2	Tue 6/1/21	Sat 12/31/22	415 days	Construction - GMP2													
41	Substantial Completion	Sat 12/31/22	Sat 12/31/22	0 days	Substantial Completion													