2018 BOND TRACKING
KILLEEN HIGH SCHOOL RENOVATION

PROJECT FUNDS ALLOTTED	FUNDS COMMITTED TO DATE	FUNDS REMAINING
$ 99,000,000.00	$ 47,322,174.00	$ 51,677,826.00

Vendor	Category	Amount
PBK Architects	Design	$ 3,540,000.00
Langerman Foster	Geotechnical	$ 24,500.00
Langerman Foster	Materials Testing	$ 665,250.00
Burcham	Environmental Consultant	$ 1,930.00
DBR Engineering		$ 86,000.00
MKUSA	Temporary Kitchen	$ 515,740.00
American Constructors	Construction	$ 42,488,754.00
		$ 47,322,174.00